

Request for Information (RFI)/ Design Clarification/Variation Request (DCVR)

Project Name:	Tanana Elders Lift Station		
Date:	July 20, 2011	Response Need Date:	
RFI#: RFI-		DCVR#:	DCVR-001 – Relocate Elders Lift Station
Submitted to:	Village Safe Water Project Engineer		
From (Company):	CE2 Engineers – Construction Division		
By:	Brian Aklin—CE2 Construction Project Manager		

Nature of Work:	Installation of an E-One Sewage Lift Station and connecting piping
Reference Drawings:	HDR-IFC October 2010 #135830 Elders Lift Station
Reference Spec Section(s):	
Bid Item(s):	

Description:

Waste service lines from Elders Residence are not as shown on Referenced Drawings. Plan Sheet C2.0 attached. Excavating for service lines located a sewer line not shown on the Plans. Research of existing plan files located a 1984 plan (attached) showing the sewer line configuration as it appears to exist currently. The Elders Residence and Tribal Council building are connected to a line flowing to the east. Flows also enter this line from further east. Local knowledge indicated this flow is from the "grey house". Cleaned manhole indicated to be plugged on plan sheet C2.0 and observed flows from east.

Recommend lift station location be moved as shown on attached Figure 1 and a terminal manhole be placed over the existing sewer line to collect flows from the east and to terminate the service lines for the Elders Residence and the Tribal Council Building. As shown on the Water and Sewer Key Map (Sheet G-3 attached) this construction will not occur in the soil contaminated locations. This relocation will require a shorter force main and sewer main. Electrical service can be accessed through a drop from the power line located along Hospital Street. The E-One lift station (according to the manufacturer's literature) will be adequate to handle the potential increased flows from the Tribal Council building and the connections to the east.

Engineer's Response:

THE PROPOSED ELDERS LIFT STATION RELOCATION IS APPROVED AS NOTED. THE INTENT OF THE ORIGINAL DESIGN HAS BEEN MET. ADDITIONAL SITE CONTROL IS NOT REQUIRED AND SERVICE TO EXISTING UTILITY CUSTOMERS WILL BE MAINTAINED. PROTECT COST IS NOT EXPECTED TO INCREASE. *[Signature]* 7/20/11

CE2 Engineers, Inc.

3/6


BY: **Brian Aklin**

DATE: **July 20, 2011**

THIS IS NOT AN AUTHORIZATION TO PROCEED WITH WORK INVOLVING ADDITIONAL COST AND/OR TIME. Notification must be given in accordance with the Contract Documents if any clarification, variation or Engineer's response causes any change to the Contract.


Distribution:	Point of Contact	✓	Date
Village Safe Water Project Engineer	Susan Randlett, PE	✓	7/20/11
Construction Manager/CE2 Engineers, Inc. (File)	Brian Aklin	✓	7/20/11

Approved for VSH - *AK* - 7.28.11



PLAN	DATE	BY
PROJECT		
DATE		
BY		
REVISION		
BY		
DATE		

PROFILE	DATE	BY
PROJECT		
DATE		
BY		
REVISION		
BY		
DATE		



* FIND YUKON ALL ELEVATIONS AND HORIZONTAL DATA

J. H. PETERSON 10/1/68

